PROJECT COVER SHEET

Project Title/ Number: GPIP Vessel Haul-Out Development					
Project Manager:	Michael Harmon Project Sponsor: Garry White			2	
Project Description: Planning, Environmental, Engineering Design and CMAR Construction of a 150-					
✓ Design					
✓ Construction					
Other					
Project Charter Available? ✓ Yes □ No					
Project Status: (highlight green, yellow, red)					
Gener	al	Schedule	B	udget	
Milestones:					
Recently Completed ✓ 11.22.22 Project Charter Approval GPIP BOD □ Q3&4 2			Upcoming	Dormitting Droling	
✓ 03.29.23 PND Contract Executed for PM, Design					
Planning, Environmental, Engineering□Q1&2 24:CMAR Contract, Final Design, Regulatory✓04.26.23 Site Selection by GPIP BODReview					
✓ 06.01.23 Concept 4 Pier Selected by SME □ Q2-4 24: Material Procurement					
Q3&4 24: On Site Construction					
Project Budget:					
Estimated Total Project Cost \$12,000,000					
Working Capital		Ψ	\$8,180,000		
Loans			\$0.00		
Grants			\$0.00		
Other Total Funded			\$0.00 \$8,180,000		
Funding Gap			\$3,820,000		
Encumbrances to Date			\$0.00		
Unencumbered Funds			\$8,180,000		
Contract Management: (list all contracts anticipated on the project)					
Cor	ntractor/Function*	Type**	<u>Amount</u>	% Of Project	
	ring, PIP, Concept Developmen f Design, Environmental Permit		\$366,955	<mark>5%</mark>	
PND – PM, Geotech, Final Design, CMAR RFP, CA/CI		A/CI T&M/LS	<mark>\$583,045</mark>	<mark>7%</mark>	
CMAR Contra	CMAR	\$6,000,000	<mark>73%</mark>		
Travel Lift Purchase LS \$1,230,000 15%					
818 General Comments:					